Fifth & Part Bill

Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Providing and constructing standard rubber flooring using rubber membrane of 12mm thick ,to be laid over prepared cement mortar /concrete surface using cm 1:6 beneath rubber membrane including cost of all materials ,labour ,packing joints and mortor finishing curing ,all lead and lift ,transportation and also including all applicable taxes complete as per direction incharge of work.									
29-11-21									
Present Bill Measurements									
First Floor									
Children Badmiton court	Sqm	1	20.20	10.20		206.04			
SouthernSide Badmiton Court	Sqm	1	20.2	27.2		549.44			
					Total executed Quantity	**755.48**			
					Tender Quantity	**797.18**			
					Now to be paid qty	**755.48**	**5500**	**4155140.00**	
Providing Flooring for Squash court									
Present Bill Measurements									
Squash Court	Sqm	1	9.80	6.60		64.68			
					Total executed Quantity	**64.68**			
					Tender Quantity	**151.98**			
					Now to be paid qty	**64.68**	**6500**	**420420.00**	
Providing and fixing skirting of 300mm high using prepolished water cut/gang saw of 19mm thick grey granite 0.5mm wide chamfered width and depth and fixing in CM 1:4 of 20mm thick after chipping the wallsetc., complete and as per directions of Engineer in charge of the work (Ground Floor) (Reduced Rate)									
29-11-21									
Ground Floor									
lobby	m	2	6.80			13.60			
	m	2	9.84			19.68			
	m								
Deduction	m								
lobby	m	2	-1.80			-3.60			
passage	m	1	-1.00			-1.00			
main Door	m	1	-2.40			-2.40			
Ground Floor to First Floor									
Staircase landing	m	2	1.70			3.40			
	m	1	3.80			3.80			
	m								
Mezzanine Floor						31.30			
	m	2	15.65			6.85			
	m	1	6.85			4.72			
	m	1	4.72			0.07			
	m	1	0.07			0.40			
	m	2	0.20			0.84			
	m	4	0.21						
					Total executed Quantity	**77.66**			
					Tender Quantity	**293.36**			
					DPQ Quantity Paid In 4th RA Bill	**77.66**			
					Now to be paid qty	**0.00**	**800.00**	**0.00**	

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

Fifth & Part Bill

Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Grid @ E-E	m	1	16.00			16.00			
Grid @ E-E	m	1	16.00			16.00			
Grid @ K-K	m	1	16.00			16.00			
Grid @ K-K	m	1	16.00			16.00			
					Total executed Quantity	328.30			
					Quantity Paid in 1st RA Bill	328.30			
					Now to be Paid Quantity	0.00	18671.44	0.00	

KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaitons for heights more than 3.50m from ground level. - 0 to 7 mtrs.Specification No. KBS 4.6.2

	Sqm								
Vide Total executed Quantity from premeasurement Page no.						557.76			
					DPQ Quantity Paid in 1st RA Bill	557.76			
					Now to be Paid in Quantity	0.00	1055.21	0.00	

KSRB 4-6.7 :Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2

	Sqm								
Vide Total executed Quantity from premeasurement Page no.						557.76			
					DPQ Quantity Paid in 1st RA Bill	557.76			
					Now to be Paid in Quantity	0.00	456.47	0.00	

KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2

	Sqm								
Vide Total executed Quantity from premeasurement Page no.						301.77			
					DPQ Quantity Paid in 1st RA Bill	301.77			
					Now to be Paid in Quantity	0.00	627.67	0.00	

Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (First Floor)

First Floor									
W1	kgs	9			47.25	425.25			
		21kg per sqm 1.5*1.5*21=47.25							
W	kgs	26			37.80	982.80			
		21kg per sqm 1.2*1.5*21=37.8							
					Total executed Quantity	1408.05			
					DPQ Quantity Paid in 4th RA Bill	1408.05			
					Now to be Paid in Quantity	0.00	98.41	0.00	

Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approve design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)

29-11-21

Second Floor									
W1	kgs	22			47.25	1039.50			
		21kg per sqm 1.5*1.5*21=47.25							
					Total executed Quantity	1039.50			
					DPQ Quantity Paid in 4th RA Bill	1039.50			
					Now to be Paid in Quantity	0.00	104.33	0.00	

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

Fifth & Part Bill

Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Fabricating, supplying and erecting M.S. TubularTruss of span upto 10m. The bottom and top member is provided with 50x50x6mm double equal angles, welded back to back and in between top and bottom line, in areas of mid section is provided with 50x50x6mm equal single angle for vertical and inclined members and at supporting ends 40x40x5mm single angle is provided. All the members are welded together with 6mm gusset plate as per Drawing. The entire truss is anchored in RCC column by using 4 Nos. of M.S. anchor bolts at each support, with 10mm thick base plate and shoe plate.The work includes cutting, straightening, placing in position of M.S angle and wleding wherever necessary, and applying one coat of red oxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments, with all lead and lift, transportation, etc., complete as per specification.									
	kgs	from Steel Calculation Sheet				2024.91			
						Total executed Quantity	**2024.91**		
						DPQ Quantity Paid in 4th RA Bill	**2024.91**		
						Now to be Paid in Quantity	**0.00**	**142.27**	**0.00**

29-11-21

Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using three track window frame of size 92x31.75mm bottom section 1.3mm thick, weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933 kg/m.shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter side outer 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg./m, shutter interlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading all aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted, in the assembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessary steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar - using aluminium section powdered coated to a minimum of 60- 70 microns with exterior durable pure polyester grade powder of approved quality and as per directions of Engineer in charge of the work (Second Floor)

29-11-21

Present Bill Measurements									
W	Sqm		22	1.5	1.5	49.50			
						Total executed Quantity	**49.50**	**4968.95**	**245963.03**

Providing and fixing [illegible] panel of approved makeSqm 4,943.00and colour for wall cladding for straight Brick/Rcc/stone walls &coloumns/beams with necessary aluminium frame works at required level made out of 50x25x3mm C section or equalent. The panel shouldconsist of 2.5 mm thermoplastic core of antitoxic LDPE sandwichedbetween 0.25 skins thickaluminium sheet making a total panel thicknessof 3mm. The surfaces will be finished with PVDF based coating ontopsides and service coating on reverse sides would be in polyester
paint. The system shall be fixed using GI brackets, aluminium L cleatsand stainless steel bolts and nuts complete with spring washer and capnuts and all other necessary accessories, sealing shall be done using weather sealant necessary rods etc., complete and as per directions of Engineer in charge of the work (Second Floor)

29-11-21

Present Bill Measurements									
second Floor									
Northside and Southernside	Sqm	2				51.322	102.644		
		Area=((2/3)X20.1X3.83							
						Total executed Quantity	**102.64**		
						Now to be paid qty	**102.64**	**5990.96**	**614935.90**

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner

Fifth & Part Bill

Client: Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097

nage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
m	To										
E10		HT Cable: Supplying and laying of high tension 11KV. cable, Dry Curing & Dry Cooling with true triple extrusion, simultaneously through a single common head, 3 core under ground XLPE (E) cable having stranded compact circular aluminium conductor, screened insulated, insulation screened with extruded semiconducting compound in combination with copper tape, core laid up extruded inner sheathed of GI flat strip armoured and overall PVC sheathed with specified IS 7098/11/85 with latest amendments.3.5 core 240 sqmm									
		3.5 core 240 sqmm	mtr	1	50.00			50.00	6890.00	344500.00	
								Total Amount		15757536.55	

(Project)

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Scanned by TapScanner